

**DIOCESE OF CHARLESTON
BUILDING AND RENOVATION ADVISORY COMMITTEE
MONTHLY PROJECT UPDATE REPORT**

PARISH: St Mary Magdalene Catholic Church

DATE OF REPORT: Aug 1, 2020

PROJECT: Parish Life Building

CONTACT PERSON: Deacon Roger Schonewald

Please provide a brief summary of any accomplishments in regard to your building/renovation project during the previous month.

At the end of July we were 47 (of 56) weeks into the construction activities. During July;

1. Installed major pieces of equipment in the roof well
2. Finished exterior brick veneer installation, now working pillars on entryways
3. Finished drywall of the interior walls
4. Initiated installation of storefront windows
5. Kitchen hoods installed



(Project status – Aug 1, 2020)

Any problems experienced in the past month? (If yes, please explain)

The project continued smoothly during July.

What are the project goals for the upcoming month?

1. Complete Storefront glass installation.
2. Startup rooftop HVAC units
3. Install ceiling grids
4. Install gutters and downspouts.
5. Install basketball hoops/backboards
6. Continue electrical/data wiring/installations

Note: live-stream cameras (with time-lapse) available from the parish website ... smmcc.org/464

What is the estimated percentage of the project completion? 81%

(PLEASE SEND TO YOUR REGIONAL PROJECT LIAISON AND STEPHANIE MCLELLAN VIA EMAIL, smcclan@charlestondiocese.org, NO LATER THAN THE 1st THURSDAY OF EACH MONTH. INCLUDE CURRENT PROJECT CASH FLOW REPORTS.)