

**DIOCESE OF CHARLESTON
BUILDING AND RENOVATION ADVISORY COMMITTEE
MONTHLY PROJECT UPDATE REPORT**

PARISH: St Mary Magdalene Catholic Church

DATE OF REPORT: June 1, 2020

PROJECT: Parish Life Building

CONTACT PERSON: Deacon Roger Schonewald

Please provide a brief summary of any accomplishments in regard to your building/renovation project during the previous month.

At the end of May we were 38 (of 52) weeks into the construction activities. During May;

1. Completed installation of roof shingles (except for lower roof which will not be done until after the upper siding is completed).
2. Continued installation of exterior brick veneer
3. A significant portion of the drywall was installed
4. The irrigation piping in the athletic field was installed



(Project status – June 1, 2020)

Any problems experienced in the past month? (If yes, please explain)

Good progress was made this month with no meaningful problems being experienced. Some of the exterior activities (exterior brick work and Mechanical roof well) were delayed by the amount of rain during May.

What are the project goals for the upcoming month?

1. Complete the mechanical roof well and install major pieces of equipment on the roof.
2. Continue exterior brick veneer installation
3. Install sod on the athletic field
4. Continue ductwork and running of electrical wires.

Note: live-stream cameras (with time-lapse) available from the parish website ... smmcc.org/464

What is the estimated percentage of the project completion? 72%

(PLEASE SEND TO YOUR REGIONAL PROJECT LIAISON AND STEPHANIE MCLELLAN VIA EMAIL, smclellan@charlestondiocese.org, NO LATER THAN THE 1st THURSDAY OF EACH MONTH. INCLUDE CURRENT PROJECT CASH FLOW REPORTS.)