

**DIOCESE OF CHARLESTON
BUILDING AND RENOVATION ADVISORY COMMITTEE
MONTHLY PROJECT UPDATE REPORT**

PARISH: St Mary Magdalene Catholic Church

DATE OF REPORT: Oct 1, 2019

PROJECT: Parish Life Building

CONTACT PERSON: Deacon Roger Schonewald

Please provide a brief summary of any accomplishments in regard to your building/renovation project during the previous month.

Having started on Monday, September 23, the Project has been under way for six working days. Initial activity has focused on two areas; (1) demolition (removing trees, sidewalk, and pavement) on the new building site and (2) excavation of the existing detention pond to expand its capacity.



(Detention Pond – Oct 1)



(New building site – Oct 1)

Any problems experienced in the past month? (If yes, please explain)

None

What are the project goals for the upcoming month?

1. Complete grading for the building pad and certify building pad
2. Pour first footings
3. Begin underground utilities.

What is the estimated percentage of the project completion?

2%

(PLEASE SEND TO YOUR REGIONAL PROJECT LIAISON AND STEPHANIE MCLELLAN VIA EMAIL, smclellan@charlestdioocese.org, NO LATER THAN THE 1st THURSDAY OF EACH MONTH. INCLUDE CURRENT PROJECT CASH FLOW REPORTS.)